"QC REPORTS"

Name of Work :Package-3 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS ,B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04.
5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04

"VOLUME - I"

"FIRST AND FINAL BILL"

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-C1 Date: 09-04-2018

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

PHYSICAL TESTS ON CEMENT

Brand : ZUARI
Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**148 min**	Shall not be less than 30 min
2	Final setting time	**272 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.96 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.18 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**29.65 N/Sq mm**	Shall not be less than 27 N/Sqmm

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-PCC1 Date: 09-04-2018

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	68.25	0 -20	30- 70
10mm	32.75	0 -5	10- 35
4.75mm	3.10	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	97.50	90-100	90-100	90-100	The Sample Conforms to Grading Zone-II
02.36	89.15	60-95	75-100	85-100	
01.18	73.65	30-70	55-90	75-100	
600.mic	56.20	15-34	35-59	60-79	
300.mic	23.75	5-20	8-30	12-40	
150.mic	8.10	0-10	0-10	0-10	

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-SSM1 Date: 13-04-2018

1. TESTING OF STONE SAMPLE :

Sub: Testing of Size stone.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

Technical Reference: IS 1121(Part 1) -1974 (R.A on 1998)

Table 1.1 :

SL No	Details of Tests	Observed Value	Normal Values
01	Compressive Strength	**1376.00** Kg/ Sqcm	Not less than 1000.00 Kg/Sqcm
02	Water absorption,%	**0.37 %**	Not more than 2.0 %

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

4

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-SSM2 Date: 17-04-2018

1. TESTING OF STONE SAMPLE :

Sub: Testing of Size stone.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

Technical Reference: IS 1121(Part 1) -1974 (R.A on 1998)

Table 1.1 :

SL No	Details of Tests	Observed Value	Normal Values
01	Compressive Strength	**1385.00** Kg/ Sqcm	Not less than 1000.00 Kg/Sqcm
02	Water absorption,%	**0.36 %**	Not more than 2.0 %

K.R
KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-G1

Date: 20-04-2018

TEST REPORT ON GRANULAR SUBBASE MIX
(GRADATION TEST)

Sub: To conduct tests on GSB (with close graded materials, Grade-II) mix.
{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. **Gradation Test:**

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
26.50	**97.35**	70-100
9.50	**75.45**	50-80
4.75	**58.90**	40-65
2.36	**46.35**	30-50
0.425	**14.20**	10-15
0.075	**3.65**	<5

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

Date: 20-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Water absorption, %	**0.37 %**	Not more than 2.0 %
2.	Liquid Limit, %	**18.36**	Not more than 25.0 %
3.	Plasticity Index, %	**NP**	Not more than 6.0 %
4.	Moisture Content, %	**6.18**	----------
5.	Aggregate Impact Value, %	**25.09**	Not more than 40.00 %

K...R
KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

7

NZ/QC/YPD/T&F-W4/2018-19/P3-G2

Date: 23-04-2018

TEST REPORT ON GRANULAR SUBBASE MIX
(GRADATION TEST)

Sub: To conduct tests on GSB (with close graded materials, Grade-II) mix.
{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. **Gradation Test:**

TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
26.50	**96.35**	70-100
9.50	**73.80**	50-80
4.75	**56.20**	40-65
2.36	**44.50**	30-50
0.425	**13.90**	10-15
0.075	**4.05**	<5

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

Date: 23-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Water absorption, %	**0.38 %**	Not more than 2.0 %
2.	Liquid Limit, %	**20.68**	Not more than 25.0 %
3.	Plasticity Index, %	**NP**	Not more than 6.0 %
4.	Moisture Content, %	**6.14**	----------
5.	Aggregate Impact Value, %	**26.89**	Not more than 40.00 %

K. R
KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-G3 **Date: 25-04-2018**

TEST REPORT ON GRANULAR SUBBASE MIX
(GRADATION TEST)

Sub: To conduct tests on GSB (with close graded materials, Grade-II) mix.
{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. **Gradation Test:**
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
26.50	**97.45**	70-100
9.50	**75.10**	50-80
4.75	**58.90**	40-65
2.36	**43.25**	30-50
0.425	**14.55**	10-15
0.075	**3.85**	<5

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

10

Newzen Consultants Bangalore

Date: 25-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Water absorption, %	**0.37 %**	Not more than 2.0 %
2.	Liquid Limit, %	**18.64**	Not more than 25.0 %
3.	Plasticity Index, %	**NP**	Not more than 6.0 %
4.	Moisture Content, %	**6.21**	----------
5.	Aggregate Impact Value, %	**25.76**	Not more than 40.00 %

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-G4 **Date: 26-04-2018**

TEST REPORT ON GRANULAR SUBBASE MIX
(GRADATION TEST)

Sub: To conduct tests on GSB (with close graded materials, Grade-II) mix.
{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. **Gradation Test:**
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
26.50	**98.60**	70-100
9.50	**74.10**	50-80
4.75	**57.35**	40-65
2.36	**45.70**	30-50
0.425	**13.85**	10-15
0.075	**4.25**	<5

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

Date: 26-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Water absorption, %	**0.38 %**	Not more than 2.0 %
2.	Liquid Limit, %	**20.89**	Not more than 25.0 %
3.	Plasticity Index, %	**NP**	Not more than 6.0 %
4.	Moisture Content, %	**6.18**	----------
5.	Aggregate Impact Value, %	**26.58**	Not more than 40.00 %

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-G5

Date: 28-04-2018

TEST REPORT ON GRANULAR SUBBASE MIX
(GRADATION TEST)

Sub: To conduct tests on GSB (with close graded materials, Grade-II) mix.
{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}
Ref.: Material testing/PMC/17-18,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

1. **Gradation Test:**
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	**100.00**	100
26.50	**95.35**	70-100
9.50	**78.20**	50-80
4.75	**59.65**	40-65
2.36	**46.80**	30-50
0.425	**14.40**	10-15
0.075	**3.65**	<5

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

14

Newzen Consultants Bangalore

Date: 28-04-2018

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Water absorption, %	**0.36%**	Not more than 2.0 %
2.	Liquid Limit, %	**18.14**	Not more than 25.0 %
3.	Plasticity Index, %	**NP**	Not more than 6.0 %
4.	Moisture Content, %	**6.13**	----------
5.	Aggregate Impact Value, %	**25.48**	Not more than 40.00 %

K.R
KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com